

Tom and Anita Seymour Installation Schedule

Garage Door Security Code → 0616

1. Natural Limestone 12 X 12 inch tile:

Monday, Sept 12 thru Friday, Sept 16

MAIN FLOOR - Kitchen, Entry Way and 2 Bathrooms

Sealant applied by Joe 3-5 days after grout sets

Joe Clyde Installer

2. Carpet and Luxury Vinyl Tile:

Wednesday, Sept 21 thru Friday, Sept 23

MAIN FLOOR – Laundry Room (LVT)

BASEMENT – Family Room, 2 Bedrooms & steps (Carpet)

BASEMENT – Mechanical Room (LVT) and “Bathroom”

Troy Parks Installer

3. Engineered Hardwood:

Monday, Sept 26 thru Friday, Sept 30

MAIN FLOOR – Sunken Living Room, Dining Room,
Hallway and 2 Bedrooms

Eli Pachel Installer

4. Countertops:

Measure – Tues, Aug 30 (Done)

Fabrication – Done by Sept 15

Removal of existing tops and installation of new tops - Thursday,
October 7

Creative Surfaces Installer